

Procurement Plan	
Project information:	Federated States of Micronesia, SUSTAINABLE ENERGY DEVELOPMENT AND ACCESS PROJECT (P165183)
Project Implementation agency:	Department of Finance and Administration
Date of the Procurement Plan:	January 31, 2018
Period covered by this Procurement Plan:	June 1, 2018 to December 31, 2019
Preamble	
In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.	
This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.	
The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.	
National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.	
When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:	
1. The procurement is open to all eligible firms from any country; 2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights; 3. Publication of contract award information; 4. Rights for the Bank to review procurement documentation and activities; and 5. An effective complaints mechanism.	
When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.	

<i>Leased Assets</i> as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable
<i>Procurement of Second Hand Goods</i> as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable
<i>Domestic preference</i> as specified under paragraph 5.51 of the Procurement Regulations (<i>Goods and Work</i>)
Goods: is not applicable;
Works: is not applicable.

PROCUREMENT PLAN Micronesia, Federated States of : **SUSTAINABLE ENERGY DEVELOPMENT AND ACCESS PROJECT**

General Information

Country: Micronesia, Federated States of **Bank's Approval Date of the Original Procurement Plan:** 2018-11-26
Revised Plan Date(s): (comma delineated, leave blank) 2025-09-04
Project ID: P165183 **GNP Date:** 2022-08-31
Project Name: SUSTAINABLE ENERGY DEVELOPMENT AND ACCESS PROJECT
Loan / Credit No: IDA / D3970, /
Executing Agency: Department of Resources and Development

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
FM-DORD-136584-CW-RFB / Nangpalmlal Power Plant Refurbishment (Genset 7.5MW including installation; Power System Monitoring and Protection Devices ; Waste Oil Storage Tank and Spill Containment ; Civil works and removal of obsolete generation equip	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,800,000.00	0.00	Signed					2019-11-15	2021-04-21	2019-11-20	2021-04-26			2020-01-01	2021-07-22	2020-01-31	2022-12-06	2020-03-06	2023-03-17	2022-03-06
FM-DORD-136619-CW-RFB / YSPSC Genset 0.83kW including installation	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,000,000.00	0.00	Canceled					2019-10-31	2019-12-15	2019-11-05	2020-01-18			2019-12-17	2020-03-13	2020-01-16		2020-02-20		2021-02-19
FM-DORD-136606-CW-RFB / Renewable Energy for Chuuk FSM. Solar Power Plant in Weno, Chuuk. Hybrid-mini-grid installation in Udot and Sato wan (includes Solar Home Systems for Udot and Weno).	IDA / D3970	Expanding Access to Electricity in Chuuk State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,350,000.00	0.00	Canceled					2020-02-03		2020-02-08			2020-03-21		2020-04-20		2020-05-25			2022-05-25
FM-DORD-182015-CW-RFB / Hybrid Mini Grid Installation in Satawan	IDA / D3970	Expanding Access to Electricity in Chuuk State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,500,000.00	0.00	Signed					2020-08-10	2022-11-19	2020-08-17	2022-11-19			2020-09-28	2023-02-21	2020-10-28	2023-06-15	2020-12-02	2023-10-20	2022-05-26
FM-DORD-182016-CW-RFB / Mini Grids Installation in Udot	IDA / D3970	Expanding Access to Electricity in Chuuk State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,700,000.00	0.00	Signed					2020-11-20	2022-11-28	2020-11-30	2022-11-26			2021-01-25	2023-02-22	2021-02-24	2023-06-20	2021-03-31	2023-10-20	2022-09-22
FM-DORD-182030-CW-RFB / 1.75 MW Solar PV power plant in Weno	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope				6,000,000.00	0.00	Signed					2020-11-16	2023-08-20	2020-11-30	2023-08-21			2021-01-25	2023-11-07	2021-02-24	2024-03-13	2021-04-13	2024-07-26	2022-10-12
FM-DORD-168495-CW-RFB / YSPSC Genset 830 kw including installation	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,000,000.00	0.00	Canceled					2020-05-15	2020-06-16	2020-05-20	2020-06-18			2020-07-19	2020-08-14	2020-08-18		2020-09-22		2021-09-22

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
FM-DORD-136583-CW-RFB / Grid enhancement: Auger Truck	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Post	Request for Quotations	Open - International	Single Stage - One Envelope		230,000.00	190,500.00	Signed							2020-01-18	2021-01-29						2020-04-06	2021-03-22	2021-08-18	2022-03-13	
FM-DORD-136623-GO-RFB / KUA Battery storage and Energy Management System	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,100,000.00	0.00	Canceled				2020-05-15			2020-05-20			2020-06-23		2020-07-23		2020-08-27			2021-05-14	
FM-DORD-194083-GO-RFQ / YSPSC 830 kW Diesel Generator	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Request for Quotations	Open - International	Single Stage - One Envelope		430,000.00	300,262.00	Signed							2020-10-20	2020-10-13						2020-12-15	2021-03-18	2021-06-13		
FM-DORD-232645-GO-RFQ / YSPSC Associate Parts and Accessories	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Request for Quotations	Open - International	Single Stage - One Envelope		300,000.00	0.00	Canceled							2021-06-05							2021-07-31			2022-01-27	
FM-DORD-241325-GO-RFB / Supply, Installation and Commissioning of Battery Energy Storage System (BESS) and SCADA system on Kosrae.	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,000,000.00	0.00	Signed				2021-06-27	2022-01-21	2021-09-25	2022-02-08		2021-11-06	2022-04-05	2021-12-06	2022-11-03	2022-01-10	2023-03-21	2022-07-09			
FM-DORD-253389-GO-DIR / Supply of Mechanical Parts to install an Existing Generator (CAT C32 830KW)	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct			160,000.00	125,412.00	Signed				2021-09-30	2021-10-11	2021-10-05	2021-10-29						2021-11-09	2022-02-24	2022-05-08			
FM-DORD-253390-GO-DIR / Supply of Electrical and Control Equipment for the Installation of an Existing Generator (Caterpillar C32 830KW)	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct			160,000.00	0.00	Signed				2021-09-30	2021-10-08	2021-10-05	2021-10-29						2021-11-09	2023-01-30	2022-05-08			
FM-DORD-253391-GO-DIR / Supply of Installation and Emergency Spare Parts for an Existing Generator (Caterpillar C32 830KW)	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct			40,000.00	0.00	Signed				2021-09-30	2023-08-17	2021-10-05	2023-05-01						2021-11-09	2023-09-18	2022-05-08			
FM-DORD-330724-GO-DIR / SEL751 Relays for PUC	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Post	Direct Selection	Direct - International			15,000.00	0.00	Under Implementation				2022-12-09	2022-12-06	2022-12-14	2023-05-01						2023-02-28			2024-02-28		
FM-DORD-136617-GO-DIR / YSPSC control system upgrade	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct			300,000.00	0.00	Canceled				2019-10-18		2019-10-23							2019-11-27			2021-03-19		
FM-DORD-328551-GO-DIR / Utility Truck	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Post	Direct Selection	Direct - International			230,000.00	0.00	Canceled				2022-12-09		2022-12-16							2023-02-09			2023-08-08		
FM-DORD-245124-GO-RFQ / Solar Home System for Chuuk State	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Request for Quotations	Open - International	Single Stage - One Envelope		150,000.00	0.00	Canceled							2021-10-16						2021-12-11			2022-06-09		
FM-DORD-355236-GO-RFQ / Office equipment and furniture	IDA / D3970	Technical Assistance and Project Management	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		65,000.00	0.00	Pending Implementation							2024-06-15						2024-08-10			2025-02-06		

FM-DORD-504040-GO-RFQ / INVITATION TO QUOTE - GDO DS	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post		Request for Quotations	Open - International	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation								2025-08-03						2025-09-14		2025-10-14	
--	-------------	--	------	--	------------------------	----------------------	-----------------------------	--	------------	------	------------------------	--	--	--	--	--	--	--	------------	--	--	--	--	--	------------	--	------------	--

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FM-DORD-307119-NC-DIR / Shipping goods from Australia to Yap dock.	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct - International			16,500.00	0.00	Completed					2022-08-01	2022-07-13	2022-08-02	2022-07-14							2022-08-04	2022-09-23	2023-01-31	2022-12-14

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FM-DORD-136609-CS-CDS / Owner's Engineer for KJA	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Consultant Qualification Selection	Open - International		200,000.00	241,833.00	Signed	2019-10-27	2020-03-26	2019-11-17	2020-03-26	2019-12-22	2020-05-30							2020-01-12	2020-12-08	2020-02-05	2021-02-01	2020-12-16	
FM-DORD-136585-CS-QCBS / Owner's Engineer (construct on phase) for CPUC solar	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Consultant Qualification Selection	Limited		350,000.00	0.00	Canceled	2019-12-30				2020-01-13								2020-02-12		2020-03-11		2020-05-23	
FM-DORD-136615-CS-COS / Efficient clean cookstove assessment	IDA / D3970	Institutional Strengthening a rd Capacity Building in the Energy Sector	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Signed	2020-01-20	2021-08-12	2020-02-10	2021-10-04	2020-03-25	2022-06-27							2020-04-24	2023-04-30	2020-05-29	2023-05-19	2020-11-25	
FM-DORD-138306-CS-QCBS / Operations and Maintenance Strategy	IDA / D3970	Institutional Strengthening a rd Capacity Building in the Energy Sector	Post	Consultant Qualification Selection	Open - International		75,000.00	0.00	Canceled	2019-12-20		2020-01-10		2020-02-23								2020-03-24		2020-04-28		2020-10-25	
FM-DORD-158570-CS-LCS / Owner's Engineer for Pohnpei Utility Corporation (PUC)	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Prior	Least Cost Selection	Open - International		300,000.00	319,089.52	Signed	2020-02-28	2020-03-10	2020-03-13	2020-03-25	2020-04-03	2020-06-23			2020-05-01	2020-07-28	2020-05-15	2020-08-21	2020-06-05	2020-11-19	2020-07-10	2021-01-03	2022-07-29	
FM-DORD-136613-CS-COS / Feasibility Study for Pohnpei Outer Islands	IDA / D3970	Institutional Strengthening a rd Capacity Building in the Energy Sector	Post	Consultant Qualification Selection	Open - International		100,000.00	0.00	Canceled	2020-01-31		2020-02-21		2020-04-05								2020-05-05		2020-06-09		2020-12-06	
FM-DORD-136616-NC-RFQ / Efficient clean cookstove awareness campaign	IDA / D3970	Institutional Strengthening a rd Capacity Building in the Energy Sector	Post	Non-Profit Organizations	Open - National		200,000.00	0.00	Canceled	2020-02-07		2020-02-28		2020-04-12								2020-05-12		2020-06-16		2021-06-15	
FM-DORD-458643-CS-COS / FSM WB Project Portfolio Audit	/	Technical Assistance and Project Management	Post	Consultant Qualification Selection	Limited - International		150,000.00	0.00	Under Review	2024-11-08	2024-11-18			2024-11-22								2024-12-22		2025-01-26		2025-07-25	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify d/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PPA-SEDAP-C01 / Project Manager	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	659,770.00	Signed	2018-06-30	2018-08-17	2018-08-18		2018-09-08	2019-03-04	2018-10-13	2019-04-04	2019-04-11	
FM-DORD-136608-CS-CDS / PUC Electrical Engineer for Grid Enhancement and to support Component 1 activities	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Post	Individual Consultant Selection	Direct		100,000.00	295,000.00	Completed	2019-11-11	2019-09-06	2019-11-13	2019-09-13	2019-11-14	2019-10-01	2019-11-16	2019-10-16	2020-10-05	2022-09-30
PPA-SEDAP-C03-2 / Energy Sector Adviser	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	0.00	Canceled	2019-03-19	2019-05-17	2019-05-07		2019-05-28		2019-07-02		2019-12-29	
FM-DORD-158057-CS-INDV / Energy Sector Advisor	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	419,930.00	Completed	2020-02-14	2020-03-19	2020-03-18	2020-08-06	2020-04-08	2020-08-11	2020-05-13	2020-09-13	2021-05-13	2022-12-07
FM-DORD-158061-CS-INDV / Project Officer	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open		25,000.00	45,706.00	Terminated	2020-02-07	2020-01-17	2020-02-28	2020-04-08	2020-03-06	2020-04-15	2020-04-03	2020-07-15	2021-04-03	
FM-DORD-158063-CS-INDV / Finance Officer (CIU)	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open		25,000.00	18,831.15	Completed	2020-02-07	2019-03-01	2020-03-27	2019-06-10	2020-04-17	2019-06-14	2020-05-22	2019-07-08	2020-11-18	2020-07-06
FM-DORD-159904-CS-INDV / Environment and Social Management Plan Consultant	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Individual Consultant Selection	Open		18,000.00	18,000.00	Terminated	2020-03-13	2020-03-10	2020-04-08	2020-05-28	2020-04-29	2021-06-04	2020-06-03	2021-07-18	2020-11-30	
FM-DORD-200808-CS-CDS / Engineering Design for Mingrids in Udot and Etot	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Direct Selection	Direct		55,000.00	55,000.00	Signed	2020-10-26	2020-12-16	2020-11-05	2020-07-21			2020-12-17	2021-02-11	2021-03-17	
FM-DORD-260071-CS-INDV / Environment and Social Management Plan Consultant	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Individual Consultant Selection	Open		18,000.00	15,300.00	Completed	2021-11-05	2021-11-25	2021-12-08	2022-03-13	2021-12-15	2022-04-07	2022-01-12	2022-05-27	2022-07-11	2023-04-18
FM-DORD-265619-CS-CDS / Owner's Engineer for CPUC	IDA / D3970	Expanding Access to Electricity in Chuuk State	Prior	Direct Selection	Direct		350,000.00	0.00	Signed	2022-01-15	2022-01-11	2022-01-25	2022-02-21			2022-03-31	2022-10-07	2024-03-20	
FM-DORD-292214-CS-INDV / Project Officer to support the implementation of SEDAP	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open		25,000.00	0.00	Completed	2022-05-09	2022-05-15	2022-06-13	2022-08-08	2022-06-20	2022-08-25	2022-07-18	2022-10-04	2023-07-18	2024-09-13
FM-DORD-336057-CS-INDV / Project Manager 2023	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open - International		200,000.00	0.00	Signed	2023-01-18	2023-01-19	2023-03-14	2023-06-12	2023-04-04	2023-06-28	2023-05-09	2023-07-08	2023-11-05	
FM-DORD-335231-CS-INDV / Procurement Specialist	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open - International		220,000.00	0.00	Canceled	2023-01-09	2023-01-27	2023-02-27		2023-03-20		2023-04-24		2023-10-21	
FM-DORD-328560-CS-CQS / Mini-Grid/Solar Expert	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open - International		100,000.00	0.00	Canceled	2022-12-23		2023-02-10		2023-03-03		2023-04-07		2024-03-29	

FM-DORD-395265-CS-INDV / Chuuk Project Officer to support the implementation of SEDAP in Chuuk.	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open - National		25,000.00	0.00	Canceled	2023-12-19	2024-06-26	2024-02-11		2024-03-03		2024-04-07		2025-04-07	
FM-DORD-396500-CS-INDV / Electrical Engineer to support SEDAP initiatives at Pohnpei Utility Corporation, Chuuk Public Utility Corporation, & Kosrae Utility Authority.	IDA / D3970	Institutional Strengthening and Capacity Building in the Energy Sector	Post	Individual Consultant Selection	Open - International		120,000.00	0.00	Canceled	2023-12-19	2024-06-21	2024-02-11		2024-03-03		2024-04-07		2025-04-07	
FM-DORD-330075-CS-INDV / Electrical Engineer to support SEDAP initiatives at Pohnpei Utility Corporation.	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Post	Individual Consultant Selection	Open - International		100,000.00	0.00	Canceled	2022-12-19	2023-01-13	2023-02-13		2023-03-06		2023-05-01		2024-04-30	
FM-DORD-428896-CS-CDS / Adjudicator - Disputes Board	IDA / D3970	Technical Assistance and Project Management	Post	Direct Selection	Direct - International		21,750.00	0.00	Under Implementation	2024-06-10	2024-08-28	2024-06-20				2024-07-30		2025-01-26	
FM-DORD-136615-CS-CDS / EFFICIENT CLEAN COOKSTOVE ASSESSMENT	IDA / D3970	Institutional Strengthening and Capacity Building in the Energy Sector	Post	Direct Selection	Direct - International		179,982.90	0.00	Signed	2024-07-26	2024-08-07	2024-07-30	2024-08-06			2024-08-28	2025-06-10	2025-08-23	
FM-DORD-450331-CS-INDV / Project Officer 2024	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open - National		30,000.00	0.00	Signed	2024-09-15	2024-09-17	2024-10-06	2024-12-17	2024-10-27	2024-12-23	2024-11-22	2025-02-24	2025-09-30	
FM-DORD-458643-CS-INDV / Project officer/electrical engineer - Chuuk	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open - International		75,000.00	0.00	Pending Implementation	2024-11-01		2024-12-04		2024-12-11		2025-01-06		2026-01-06	
FM-DORD-136609-CS-CDS / KUA Owners Engineer	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct - International		99,567.00	0.00	Signed	2025-02-21	2025-03-19	2025-03-03	2025-02-23			2025-04-28	2025-06-05	2025-10-25	
FM-DORD-478950-CS-CDS / Owner's Engineer for PUC, Pohnpei	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Prior	Direct Selection	Direct - International		352,940.79	0.00	Signed	2025-02-22	2025-03-13	2025-03-04	2025-04-17			2025-05-08	2025-04-17	2025-09-30	